

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX – West Godavari District - Package No. AP22 IXLB 03–
“Construction of bridge across Arudalakodu Drain @ 0.50 Km on road from
Thirupathipuram to B.Kondapadu of Attili Mandal” in West Godavari
District - Granting of Extension of Agreement Time from 18/1/2012 to
31/5/2012 for a period of 135 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPT

G.O.Rt.No. 560

Dated:07-04-2012.
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Lr.No.W10/DEE.III/WG/AP 22
IX LB 03/2010, dated. 28.03.2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby grant Extension of Agreement Time from 18/1/2012 to 31/5/2012 i.e., for a period of 135 days without penalty as the delay is not attributed by the Contractor, the delay is caused due to obtain permission to dismantle the existing dilapidated bridge in respect of work “Construction of bridge across Arudalakodu Drain @ 0.50 Km on road from Thirupathipuram to B.Kondapadu of Attili Mandal” in West Godavari District under PMGSY Phase IX package No. AP22 IXLB 03.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.MANO HAR REDDY
JOINT SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), West Godavari District.
Copy to:
The PS to Hon’ble Min.(PR).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.